MINUTES COMMITTEE OF THE WHOLE

Wednesday, May 26, 2021 – 4:00 p.m.
Horizon's Conference Center
6200 State St., Saginaw, MI 48603
and

VIA ZOOM PER PA 267 of 1976 / PA 228 of 2020 and Local Emergency Declaration dated April 8, 2021

Present:

Sheldon Matthews - Committee Chair (Horizons Conference Center (HCC) Saginaw Twp., MI), Christopher Boyd (Charlottesville, VA via Zoom), Carol Ewing (HCC Saginaw Twp., MI), Kyle Harris (Dewitt, MI via Zoom), Dennis Krafft (HCC Saginaw Twp., MI), Gerald Little (HCC Saginaw Twp., MI), Carl Ruth (HCC Saginaw Twp., MI), Jack Tany (HCC Saginaw Twp., MI), James Theisen (HCC Saginaw Twp., MI), Michael Webster (Saginaw, MI via Zoom), Cynthia Winiecke (HCC Saginaw Twp., MI)

Others:

Robert Belleman, Koren Thurston, Vanessa Guerra, Rick Kasten, Abbe, Ben LeBlanc, Bill, Bonnie Kanicki, Christopher Miller, Nick Collins, Randy Howard, Stacy, Tom McIntyre, Greg Bator, Suzy Koepplinger, Cindy Louchart, Sue Arceo

The Committee of the Whole met in person at Horizons Conf. Center and via Zoom.

[NOTE: To mitigate the spread of COVID-19, protect the public health, and provide essential protections to meeting attendees, the Board of Commissioners will conduct entrance screening on all individuals prior to entry into the Garden Room at Horizons Conference Center and masks are required. Entrance screening will consist of a temperature check and answering health questions. Masks will be provided. Social Distancing and use of masks will be strictly enforced.]

This meeting was also held remotely pursuant to and consistent with PA 267 of 1976 / PA 228 of 2020 and a Local Emergency Declaration dated April 8, 2021.

- I. Call to order---Matthews at 4:02 p.m.
- II. Welcome---Roll-call with location taken by the County Clerk
- III. Public comment---None
- IV. Agenda
 - 1. To receive and discuss the Saginaw County Animal Care & Control Resource Center Project design plans, preliminary budget, and project schedule

Presenters: Greg Bator, William A. Kibbe & Associates

Rick Kasten, Blue Sky Animal Architecture (Joining via Zoom) Nick Collins, Blue Sky Animal Architecture (Joining via Zoom)

Ben LeBlanc, Granger Construction

---Mr. Belleman provided a timeline and brief explanation of the SCACC project and introduced Mr. Greg Bator who provided a PowerPoint presentation showing the exterior and interior design of the building. Rick Kasten and Nick Collins spoke to the layout/location of individual areas of function for the building including animal adoption areas, office/reception area, dog kennels/runs, cat holding area, veterinary care area, training room and, laundry, food prep area, and loading dock. Nick Collins provided information regarding capacity for 85 dogs and 102 cats. (PowerPoint attached to Minutes)

Bonnie Kanicki, SCACC Director, shared information on facilities she and former Commissioner Cheryl Hadsall visited and made notations of design changes that would be requested in the Saginaw design structure.

Ben LeBlanc provided information on the cost modeling for the project.

- 2. Other Issues of Interest/Concern Board of Commissioners
- V. Miscellaneous---Mr. Belleman provided updated rules from MIOSHA regarding COVID-19 and how those rules may affect employees. County employees will return to work tentatively on June 7, 2021 and discussed what changes may occur to protect employees and visitors in county facilities.
- VI. Adjournment---Moved by Ruth, seconded by Krafft, to adjourn. Motion carried; time being 5:38 p.m.

Note: Upon completion of discussion, only motions to refer to an organized committee or to postpone indefinitely shall be allowed - Article IX, Section 9.5, and 2021 Board Rules.


Respectfully Submitted, Sheldon Matthews, Committee Chair Vanessa Guerra, County Clerk Suzy Koepplinger, Committee Clerk


enior Project Manager

en LeBlanc

May 26, 2021

COST MANAGEMENT





GMP Locked In Reconciliation Budget



WHAT WE ARE SEEING IN THE MARKET









Material Cost Increase

Increase in Manufactured Goods

Schedule Impacts
Due to Supply
Chain Issues

Other Notables





CURRENT BUDGET STATUS

PROJECT: Saginaw Animal Care

BUILDING: Budget Summary

DATE:

5/24/2021

	PD E	TOTAL COST DD Estimate
	SF:	23,298
Jescription	Total Cost	Cost Per Bidg. SF
Frade Costs		
Trade Costs	\$7,755,532	\$332 88
IT Room Costs	\$312,901	\$13.43
TOTAL TRADE COSTS	\$8,068,433	\$346
Project Soft Costs		
Design Development Contingency (4%)	\$304,875	\$13.09
Construction Contingency (4.25%)	\$336,887	\$14.46
Market Volatility Adjustment	\$50,000	\$2.15
Construction Staffing	\$333,949	\$14.33
General Conditions	\$84,100	\$3.61
Fee/Bonds/Insurance	\$339,147	\$14.56
Design Costs (9.50%)	\$904,152	\$38.81
TOTAL SOFT COSTS	\$2,353,110	\$101
TOTAL CONSTRUCTION COST	\$10,421,543	\$447



MILESTONE SCHEDULE

2021

2022

7/26/21 Mobilize

7/26/21 Start Site Construction

9/20/21 Start Foundations

1/6/21 Building Enclosure Complete

4/15/22 Animal Control Equipment/ Begin Finishes

6/15/22 Start MEP Commissioning

7/22/22 Complete Dog Park/ Top Course Asphalt

8/11/22 Substantial Completion

9/1/22 Shelter Opens

